


Observations	<p>1. No significant progress on site since invoice of March 2022</p> <p>2. Block work for tie beam on going, only 4 labours were on site the rest did not show for work.</p> <p>3. Upon questioning labours it was determined that work was slow due to unavailability of material</p>
Recommendations	<p>1. Contractor needs to hasten work to catch up with schedule</p> <p>2. Contractor needs to ensure material availability on site to avoid delays.</p> <p>3. Contractor needs to check on labours and find out why 10 out of 14 labours did not show up to work.</p>
Comments	<p>1. With current rate of progress it is expected that project will be completed on 9th of May 2023 which is not acceptable in this regard contractor needs to take action to hasten the works</p>
Prepared By	

Named: Mohamed Zihan Zuhair

Designation: Engineer

Signature: 

ANNEX



No significant progress on site since
march 2022



Re-bars on site not enough for work
to progress



Aggregate and sand on site not
enough for work to progress