

ANNEX - 02

PROGRESS OF WORKS FOR CATEGORIZED STAGES - REMEDIAL WORKS AND COMPLETION OF 100 HOUSING UNITS

SUMMARY WORKS OF M.KOLHUFUSHI 100 HOUSING UNITS

	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Demolition	N	N	N	N	Y	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N
Foundation	100%	100%	0%	100%	50%	0%	100%	100%	100%	0%	100%	100%	0%	0%	100%	0%	100%	0%	100%	100%
Waterproofing	100%	100%	0%	100%	0%	0%	100%	100%	100%	0%	100%	100%	0%	0%	100%	0%	95%	0%	100%	100%
Backfilling	0%	0%	0%	100%	0%	0%	100%	100%	100%	0%	0%	100%	0%	0%	100%	0%	0%	0%	0%	100%
Ground Floor Slab	0%	0%	0%	100%	0%	0%	100%	100%	100%	0%	0%	100%	0%	0%	100%	0%	0%	0%	0%	100%
Columns	0%	0%	0%	50%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
Masonry Works	0%	0%	0%	0%	0%	0%	85%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
Vegetation	S	S	H	S	S	H	S	S	S	H	S	S	H	H	S	H	S	H	S	S

	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40
Demolition	N	N	N	N	N	N	N	N	N	Y	N	N	N	N	N	N	N	N	N	
Foundation	0%	0%	0%	0%	100%	100%	100%	0%	100%	100%	100%	100%	0%	100%	100%	100%	0%	100%	0%	100%
Waterproofing	0%	0%	0%	0%	100%	95%	95%	0%	95%	100%	100%	100%	0%	100%	100%	100%	0%	100%	0%	100%
Backfilling	0%	0%	0%	0%	100%	50%	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	100%	0%	100%
Ground Floor Slab	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	100%	0%	100%
Columns	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	100%	0%	100%
Masonry Works	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	85%	0%	0%	0%	0%	0%	0%	85%	0%	95%
Vegetation	H	H	H	H	S	S	S	H	S	S	S	S	H	S	S	S	H	S	H	S

	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60
Demolition	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	N	
Foundation	0%	0%	0%	100%	100%	0%	100%	0%	0%	0%	0%	100%	0%	100%	100%	0%	0%	100%	0%	100%
Waterproofing	0%	0%	0%	100%	100%	0%	100%	0%	0%	0%	0%	95%	0%	95%	100%	0%	0%	100%	0%	100%
Backfilling	0%	0%	0%	100%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%
Ground Floor Slab	0%	0%	0%	100%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%	100%	0%	0%	100%	0%	100%
Columns	0%	0%	0%	0%	0%	0%	100%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	100%
Masonry Works	0%	0%	0%	0%	0%	0%	95%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	70%	0%	95%
Vegetation	H	H	H	S	S	H	S	H	H	H	H	S	H	S	S	H	H	S	H	S

[illegible][illegible]