



CLARIFICATION 1

1 ވަނަ ބައި

ނަންބަރު No:	TES/2020/W-016	
ފްރޮޕްޖެކްޓް Project:	Design, Build & Pre-Cast of Police Accommodation Building at S.Hithadhoo	
ޕްރޮޖެކްޓް Issued Date	25 th June 2020	
ސަފުޕްޔާ ޕޭޖްސް No. of Pages: -1	ބޯޕްޕްޔު BoQ: -00	ޑްރޯޕިންގ Drawings: -00

Please include this clarification when submitting the bid. ބަދަލު ނުކުރެއްވުމަށް ދަށުގައި ބަޔާންކޮށްފައިވާ ސަފުޕްޔާ ޕޭޖްޕްރޮޕްޖެކްޓް ގުޅިގެން

• **Below please find the clarifications for the queries.**

- In General requirements tender document it is mentioned as pre-cast concrete for columns, beams & tie beams but whereas project title named as Pre-fabricated structure.
[All structures must be pre-cast concrete for columns, beams & tie beams.](#)
- Kindly let us know that either we should follow pre cast concrete elements or steel fabricated structure.
[Follow pre cast concrete elements.](#)
- Slab concrete thickness mentioned as 150mm thick & panel width as 1m with rebar 10mm dia in footing, please clarify either deck sheet to be laid and then concrete to done.
 - [Slab thickness, width \(panel sizes\) & fixing methods and reinforcement sizes will depend on the design proposed by the contractor.](#)
 - [Deck sheet must be laid then reinforced concrete screed done on top of it, later to be finished with tiling on top.](#)
 - [Min rebar size to be in 10mm.](#)
- In case deck sheet to be laid means minimum thickness to be followed and accordingly minimum thickness of slab concrete.
[Minimum thickness 150mm. Assembly method will depend on the design proposed by the contractor which will be approved later.](#)



ނަންބަރު
Name: Fathimath Rishfa Ahmed

ސަފުޕްޔާ
Signature: