

**Comments on Construction of Proposed 02 Storey 06 Classroom Buildings at
Gdh.Fiyori School**

Contractor Comments	Response/Reference Document
1. Please provide details of demolition and cutting of trees?	NO
2. Is EIA done for this project or do we need to make one by ourselves?	If previous EIA done, information to be given by School/MOE. Do not need make one for this project.
3. Where to dump construction debris?	WASTE MANAGEMENT SITE AVAILABLE
4. Can we use local sand for Block making?	Can be used after proper cleaning but prefer river sand after proper cleaning.
5. Please clarify the availability of material storage and accommodation	YES NEAR SCHOOL
6. Can we use M-Sand for concrete?	Yes.
7. Can we use local sand for block work mortar and plastering?	Cannot use. Use river sand
8. Can we use ground water for construction?	No
9. Where to get water and electricity?	RENT AVAILABLE BOTH
10. Please provide intended duration and budget of the project	CONTRACTOR TO SUBMIT
11. Rain water collection required or not?	YES
12. Kindly provide the distance from the waste management site	4 MIN DRIVE
13. Self levelling screeding mentioned in the drawing, it will be expensive than normal screed, please confirm	To follow the drawing specs
14. Stiffener column reinforcement details not given	2T12 & R6 @ 150 C/C
15. Kindly provide the distance from the Electrical Main DB	100FT
16. Kindly provide the distance from the main sewer	250FT

