

بِسْمِ اللّٰهِ الرَّحْمٰنِ الرَّحِیْمِ



Ministry of Finance
Male', Republic of Maldives

Contractor Comments	Response/Reference Document
Ground slab thickness and reinforcement details not given in the drawing Approximately 403kg 16mm reinforcement different found in c1(16mm) at ground floor(3.3.2)	Revised, 3.2.2 (1) and 3.3.2 (1) -At Below Ground Fl,the amount difference is 165kg -At Ground Fl,the amount difference is 364kg -Revised, 3.4.3 (1) and (2)
Approximately 5.5 cbm concrete difference found in first floor B1(3.4.1)	Revised, 3.4.1 (1) At 1st Fl, Method of calculation: (beam depth deduct the slab thickness 145mm) -B1 amount difference is 0.75cbm.
Approximately 33 sqm formwork difference found in first floor B1(3.4.1) .	Revised, 3.4.1 (1) At 1st Fl, Method of calculation: (beam depth deduct the slab thickness 145mm) -B1 formwork difference is 5.97sqm.
Approximately 4 cbm concrete difference found in Roof beam level B2(3.5.1) .	Revised, 3.1.1 (2) At Roof level, -B2 amount difference is 4.35cbm
Approximately 24 sqm formwork different found in Roof beam level B2(3.5.1)	Revised, 3.1.1 (2) At Roof level, -B2 formwork difference is 43.54sqm
Approximately 56 sqm block work difference found in below ground level (4.1.1)	Revised, 4.1.1 (1,a) Below ground level, difference in amount is 80.7sqm
Ground floor W2(window) & First FloorD5(Door) details missing in the boq.	Revised, 6.2.0 (9)included. Revised, 6.3.0 (2) included.



Signature

Approximately 16 nos single bed difference found in the boq .	Hospital Bed not included in the BOQ, Accommodation area bed included.
Roofing sheet details not given in the boq.	Revised, 7.4.1 (1)
Approximately 24 nos ceiling embedded down light 200mm dia 21w different found in the first floor .(11.3.2)	Revised, 11.3.2 (1) 11.3.2 (2)
Approximately 25 nos 13 Amp double socket different found in the first floor.(11.3.5)	Revised, 11.3.5 (2)
Telephone outlet details not given in the boq.	Included in the BOQ.
Approximately 4 nos 15,000 BTU/Hr different found in the first floor(13.4.1)	Revised Air Condition quantity included.
Paving area not mentioned in the drawing.	Drive way and portico area

AMK

