



دیرینہ پر حق و ستریت  
اچھری دے ، دے ، دے دے دے

۲۰ خرمبر ۱۳۵۷

١٠ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ زُكْرُومُ

➤ **Below please find the clarifications for the queries**

1. CCTV system is specified in the BOQ. We requested for this detail in our referred letter requesting clarification. However, this detail is not provided in the issued clarification.  
**Specification attached. Design shall be proposed by Contractor.**
2. In the BOQ there is an item for the ACCESS control system. However, detailed drawings were not issued with Clarifications. Please provide.  
**Specification attached. Design shall be proposed by Contractor.**
3. PA System and Nurse Call System are specified in the BOQ. However, detailed drawings were not issued with Clarifications. Please provide.  
**Specification attached. Design shall be proposed by Contractor.**
4. The following items are listed in the BOQ as "to supply and install according to hospital operators demand and specification". Since it would not be possible for the Tenderers to identify these requirements, we request you to provide the Client's exact requirement with the drawings as soon as possible.
  - a. Solar Power System: **Specification provided, requirement in boq**
  - b. Access Control System: **Specification provided, requirement in boq**
  - c. Nurse Call System: **Specification provided, requirement in boq**
5. Please clarify if the Client requires IP-based, Analog or Digital Data Network System.  
**Digital Data Network System**
6. Please provide the water table at the site to calculate the foundation protection method and dewatering requirement.  
**Contractor's scope of work**
7. The drawing shows a passenger lift and a bed lift. However, only bed lift is mentioned in the BOQ. Please clarify if only bed lift is required or if both lifts are required.  
**Both required. Boq revised.**





8. In the BOQ item 8.3.0, it is mentioned 'Deci-damp-Sound Paint'. However, the location where it has to be applied is not shown in the drawing. Please explain the location where it needs to be applied.

**MRI Room**

**Note:**

**Minimum 200mm thick RC concrete (T12 @200 C/C BW) walls to the following rooms; All doors frame and panel of those rooms shall be covered with 2.5mm thick lead sheets.**

- 1. CT Room**
- 2. X-Ray Room 1 & 2**
- 3. OT (446.34 SQFT RM)**



ނަން

**Name: Fathimath Rishfa Ahmed**

අත්සන

**Signature:**